Proforma for submission of proposal for the grant of extension of time/of contract for sole progress of work		
1	Name of Work	**Improvements to Road and Drains of Sahakarnagara Main Road and Surrounding areas in ward no.08 Kodigehalli**
2	Estimate Cost/ Amount	Rs.100.00 Lakhs
3	Name of Contractor	M/s.KRIDL
4	The amount of the contract	Rs.98,33,114/-
5	Agreement Number	EE/RI/YNK/AG/12/ 2019-20 Dated : 18.12.2019.
6	No and date under which the work order has been issued	EE/RI/YNK/WO/12/ 2019-20 Dated : 18.12.2019
7	Time limit originally fixed for completion	06 Months
8	Date of application received by the contractor for granting of extension	15.05.2020
9	Date of receipt of application in the division office	15.05.2020
10	Extension granted if any	
	a) from	
	b) from	
11	Work carried out by the contractor during the original period stipulated in contract	Rs35,12,200
12	Work carried out during the first period of extension	Nil
13	Work carried out during the extension	
14	Time now applied for	18.06.2020 to 28.02.2021 (255 Days)
15	Date of recommending time limit applied	18.06.2020 to 28.02.2021 (255 Days)
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	Rs 63,20,914/-

Scanned by CamScanner

18	Probable time required for completion of remaining work	18.06.2020 to 28.02.2021 (255 Days)
19	Cost of work charged establishment charge on the work after the expiry of stipulated.	
20	Whether the notice as per clause has been issued	No
21	Report of Asst.Executive Engineer 28.02.2021	The delay is mainly due to the reason that the lockdown and unavialable of labour in Corona time and there is a delay in completing this work. Hence the extention of time from 18.06.2020 to ~~31.05.2021~~ (~~247~~ 255 Days) may be granted with out imposing any fine.
22	Recommendation of Executive Engineer	The request of the M/s. KRIDL can be considered without imposing any penalty due to the reason mentioned at Sl no (21)

28/05/2020

Assistant Engineer
Road Infrastructure - Yelahanka Division

Assistant Executive Engineer
Road Infrastructure - Yelahanka Division

28/5/20

Executive Engineer
Road Infrastructure - Yelahanka Division

Scanned by CamScanner

ಕರ್ನಾಟಕ ರೂರಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಡೆವಲಪ್‌ಮೆಂಟ್ ಲಿಮಿಟೆಡ್,

(ಹಿಂದಿನ ಹೆಸರು ಕರ್ನಾಟಕ ಘೋಷಣಾ ನಿಗಮ ನಿ), ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,
ಗ್ರಾಮೀಣ ಭವನ, ದೊಡ್ಡಬಳ್ಳಿ ಮುಖ್ಯ(ಬ್ಲಾಕ್-ಬಿ),೬ಎ ಪ್ಲಾಟ್ ನಂ.06, 13ನೇ ಅಡ್ಡ ರಸ್ತೆ, 2ನೇ ಬ್ಲಾಕ್, ಜ್ಞಾನಭಾರತಿ ಬಡಾವಣೆ ಬೆಂಗಳೂರು-56

ಸಂ:ಸ.ಕಾ.ಅ/ಕೆಆರ್‌ಐಡಿಎಲ್/ಬಿಬಿಎಂಪಿ/ಬ್ಯಾ.ಪುರ/ಕಾಮಗಾರಿ/ ದಿನಾಂಕ:15.05.2020

ರವರಿಗೆ
ಕಾರ್ಯಪಾಲಕ ಅಧಿಯಂತರರು,
ರಸ್ತೆ ಮೂಲಭೂತ ಸೌಕರ್ಯ-ಯಲಹಂಕ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

ಮಾನ್ಯರೇ,

ವಿಷಯ: Improvements of Roads and Drains of Sahakarnagar Mian Road and Surrounding area in ward No 08 Kodigehalli ಕಾಮಗಾರಿಗೆ ಕಾಲ ವಿಸ್ತರಣೆ ಮಂಜೂರು ಮಾಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ: ಕಾರ್ಯದೇಶ ಪತ್ರ ಸಂಖ್ಯೆ:- EE/RI/YNK/W.O/12/2019-20 Dt:18.12.2019

****

ಈ ಮೇಲಿನ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ Improvements of Roads and Drains of Sahakarnagar Mian Road and Surrounding area in ward No 08 Kodigehalli ಕಾಮಗಾರಿಗೆ ಉಲ್ಲೇಖದನ್ವಯ ದಿ:18.12.2019 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಕೊವಿಡ್-19 ಎಂಬ ಸಾಂಕ್ರಾಮಿಕ ಕಾಯಿಲೆಯಿಂದಾಗಿ ಕೂಲಿ ಕಾರ್ಮಿಕರ ಕೊರತೆಯಿಂದ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಿದ ನಂತರವೇ ನಾವುಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಿಬೇಕಾಗಿರುವುದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ನಿಗದಿತ ಅವಧಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

ಆದುದರಿಂದ ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ದಿನಾಂಕ:17.06.2020 ರಿಂದ 28.02.2021 ರವರೆಗೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಂಜೂರು ಮಾಡಲು ಕೋರಿರುತ್ತಾರೆ.

ವಂದನೆಗಳೊಂದಿಗೆ

ತಮ್ಮ ವಿಶ್ವಾಸಿ,

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Scanned by CamScanner